

FAI - CR54/CR 68 - VAR - (W. Fair Ave./Collins Road Resurfacing)

Funding: 80% STP/20% Local (OPWC Loan)

Project Award: \$1,230,307.15 (Kokosing Construction Co.)

Project Management during Construction: City of Lancaster

Scope of Work:

- new pavement
- spot curb repair
- ADA upgrades
- base pavement repairs
- guardrail replacement
- new signage
- pavement markings

Status:

Substantially complete. Working through punch list items, project close out, and final payment.

FAI - CR54 - 0.00 (Pierce/Fair Intersection Improvements)

Funding: 80% STP/20% Local

Project Award: \$400,369.22 (Asplundh Construction Co.)

Project Management during Construction: ODOT

Scope of Work:

- new pavement
- New curbing
- ADA upgrades
- new mast arms and signals
- video detection
- pavement markings

Status:

Contractor is currently replacing curbs, ADA ramps, and other concrete items.

Fabrication of mast arms is a 12 week lead time (anticipated delivery is the beginning of September. Pavement is supposed happening mid/late September.

SRTS - VAR - (Various Routes: Eastwood Ave., James Rd. and W. Walnut)

Funding: 100% Federal Funding

Project Award: \$536,210.55 (Double Z Construction)

Project Management during Construction: ODOT

Scope of Work:

- new sidewalks
- spot curb repair
- ADA upgrades
- tree replacement
- cellular block walls

Status:

Contractor is finishing up on James Road, working their way down Eastwood and they haven't started yet on W. Walnut.

FAI - South Columbus Street Bridge Replacement

Funding: 80% Municipal Bridge Program/20% Local

Project Management during Construction: City of Lancaster/Fairfield County
Engineers Office

Scope of Work:

- new multi-plate pipe arch (extension)
- new 72" diameter Corrugated Metal Pipe (extension)
- guardrail (along S. Columbus and Memorial Dr.)
- Storm piping reconfiguration
- new road base and pavement within construction limits
- 11' tall concrete headwall (on outlet side)
- pavement markings

Status:

Went out to bid on May 29, 2015. Received no bids due to not enough money in the project. ODOT has allowed Municipal Bridge Funds to be transferred to next fiscal year. Anticipating going out to bid in October and award within 30 days.

2015 Street Improvement Program - Paving (Rainbow Dr., Independence Blvd., Wheeling Rd., Sells Rd, Marietta Rd.)

Funding: 100% Local

Project Award: \$1,376,074.95 (Shelly Co.)

Project Management during Construction: City of Lancaster

Scope of Work:

- new spot curbing
- ADA upgrades
- Full Depth Reclamation (FDR)/Stabilized base course of certain roads
- new pavement
- base pavement repairs
- pavement markings

Status:

Curbing and ADA Ramp upgrades occurred several weeks ago. The water department finished up with their trench repair near the beginning of August. Shelly Co. started FDR work on Rainbow Drive beginning August 19. The project is anticipated to wrap up near the end of September (Weather Permitting).

SRTS - FAI - CR56 - 0.00 (Sheridan Drive Sidewalks)

Funding: 100% Federal Funding

Estimate Construction Budget: \$366,362

Project Management during Construction: To be ODOT

Scope of Work:

- ADA upgrades
- New Sidewalk (east side only)
- cellular block walls
- spot curb repair

Status:

In the final design phase (Stage 3). Trying to coordinate the planned turn lane improvements in front of Medill Elementary. Working through finalizing the plan as well as evaluating the budget compared to bids received from current SRTS project that is being constructed right now.

FAI - S.R. 188 - 00.00 (Cedar Hill Road Resurfacing)

Funding: Urban Paving Policy/STP/Local

Estimate: Still being developed

Project Management during Construction: ODOT

Scope of Work:

- new pavement

- spot curb repair
- ADA upgrades
- base pavement repairs
- Other items still being determined

Status:

Evaluating curbing, ADA ramps, and the possibility of moving the traffic signal from its current location down to Ohio Ave. Need to evaluate vehicular traffic and pedestrian traffic due to new school location. (Does it meet warrants?)

FAI - North Ewing Street Improvements

Funding: 80% STP/20% Local

Estimate: Still being developed

Project Management during Construction: City of Lancaster

Scope of Work:

- new pavement
- new curbing
- lane widening (to obtain (3) 11' lanes)
- base pavement repairs
- additional sidewalk

Status:

In the process of performing preliminary engineering. Coordinating with ODOT District 5 environmental division to perform environment clearance.
