

COMBINED SEWERS

LONG TERM CONTROL PLAN

The schedule for completing projects is set by the Ohio EPA in the City's wastewater permit. The key dates include;

Long Term Control Plan Submitted September 1, 2014

CSO 1011 Closure-**COMPLETED**

Start June 2013

Completion December 2013

CSO 1026 Closure-**COMPLETED**

Start September 2013

Completion December 2013

Broad Street Express Sewer-**COMPLETED**

Start December 2014

Completion December 2016

CSO 1014 Closure-**COMPLETED**

Start June 2015

Completion December 2015

CSO 1033 Closure-**COMPLETED**

Start December 2016

Completion June 2017

Cherokee Drive CDBG Redevelopment (CSO 1004)-**COMPLETED**

Start December 2017

Completion December 2018

CSO 1008 Compliance-**COMPLETED**

Start June 2017

Completion December 2017

CSO 1019 Express Sewer-**COMPLETED**

Start December 2017

Completion December 2018

Fifth Avenue/Sixth Avenue/Forest Rose Avenue Sewer Separation-**COMPLETED**

Start June 2020

Completion December 2021

CSO 1029 Modification-**COMPLETED**

Start March 2022

Completion September 2022

Sixth Avenue/Fifth Avenue Sewer Separation (CSO 1029)-**DEFERRED**

Start September 2022

Completion December 2023

Frederick Street Sewer Separation (CSO 1029)-**DESIGN**

Start March 2024

Completion September 2024

Mount Pleasant Avenue Sewer Separation-**DEFERRED**

Start March 2025

Completion September 2025

Wilson Avenue/Broad Street Sewer Separation (CSO 1033)

Start September 2027

Completion September 2028

CSO 1009 Compliance

Start December 2028

Completion December 2029

Mulberry Street/High Street Sewer Separation (CSO 1012)

Start December 2029

Completion December 2030

Main Street Storm Sewer (CSO 1019)-**CONSTRUCTION**

Start June 2030

Completion October 2030

Sixth Avenue Storm Sewer-Broad Street to High Street (CSO 1013)-**COMPLETED**

Start June 2030

Completion October 2030

King Street Sanitary Sewer (CSO 1019)

Start December 2030

Completion December 2031

Mary Burnham Park Storm Sewer

Start June 2030

Completion October 2030

Lawrence Street Flow Equalization Basins (CSO 1004)

Start December 2031

Completion December 2033